



Scan For Live Mock-Up


Project update History will show weekly snap shots of project since origin.

Project Update History 07/24/2013

Job No. 12345			
Department	Network Cabling & Audio Visual	Project Super	John Gault
Job Date	07/01/13	Job Number	12345
Job Title	Rearden Steel Office Upgrade	Job Name	Rearden Steel Office Upgrade
Address	13000 Gregg Street Poway, CA 92064	Description	Data Center upgrade and re-cable, retest.
Start Date	07/01/13 Finish Date 07/31/13	Customer	Rearden Steel
Customer POC	Hank Rearden	Customer Email Addresses	HRearden@AnneRand.com
Misc	MAC2345	TekWorks Email Addresses	SC@TekWorks.com
P.O. Number	123456		
Contract Value	\$100,000.00	Invoiced Total / % Invoiced	\$50,000.00

Consolidated Project information for quick reference.

Project Photos (Click to Enlarge)



Uploaded photos are available to view in full res.

Consolidated overview of all Scopes of Work for quick referencing.

Network Infrastructure

Project Scopes of Work			
Contract	Install Racks	\$10,000.00	50%
Contract	Run Cabling	\$50,000.00	50%
Contract	Cable Testing	\$10,000.00	50%
Contract	Port Cabling	\$10,000.00	50%
Contract	Install Support Routs	\$10,000.00	50%
Change Order	Add 50 Cables	\$10,000.00	50%
Total:		\$100,000.00	\$50,000.00

Green buttons indicate that the original scope of work and/or Purchase Order are attached and downloadable.

Project Scopes of Work SOV Billing				SOW	PO			
Contract	Install Racks	\$10,000.00	\$2,500.00	\$2,500.00	50%			
Contract	Run Cabling	\$50,000.00	\$12,500.00	\$12,500.00	50%			
Contract	Cable Testing	\$10,000.00	\$2,500.00	\$2,500.00	50%			
Contract	Port Cabling	\$10,000.00	\$2,500.00	\$2,500.00	50%			
Contract	Install Support Routs	\$10,000.00	\$2,500.00	\$2,500.00	50%			
Change Order	Add 50 Cables	\$10,000.00	\$2,500.00	\$2,500.00	50%			
Total:		\$100,000.00	\$25,000.00	\$25,000.00	\$50,000.00			

Project schedule of values based on major milestones and milestone completion updated weekly.

Multi-Scope Single Source Overview

Project Team

John Gault	Project Super	619.000.0000
Howard Roark	Project Lead	619.000.0000
Dagny Taggart	Technician	619.000.0000

Project team information and contact phone numbers.

Audio Visual

Project Scopes of Work			
Contract	Sound Mask Office Bottom Floor	\$40,000.00	50%
Total:		\$40,000.00	\$20,000.00

Project Scopes of Work SOV Billing				SOW	PO			
Contract	Sound Mask Office Bottom Floor	\$10,000.00	\$2,500.00	\$2,500.00	50%			
Total:		\$10,000.00	\$5,000.00	\$5,000.00	\$20,000.00			

Project Team

Fyodor Dostoevsky	Technician	619.000.0000
-------------------	------------	--------------

Job Notes

<p>On 07/23/13 17:23:51 John Gault wrote: TekWorks has not revived the PO</p>
<p>On 07/23/13 16:53:08 Howard Roark wrote: Technicians arrived on site and delivered racks. Racks were put in place and are waiting for floors to be polished.</p>

Any project notes with items of importance.